

Ministry of Rural and School Sports Infrastructure Promotion
Programme for Restoration of Rural Play Grounds -2021
Progress Report as at 25.10.2021

District – Kalutara

Divisional Secretary's Division - Panadura

Serial No.	G.N.D. and No.		Project Name	Development activities	Implementing Institute (D.S/Pra.Sabha)	Amount of Provisions Released by the Ministry (Rs.)	Estimated Amount (Rs.)	Agreed Amount (Rs)	Physical Progress	Financial Progress (Rs.)	Date of Commence ment	Date of Completion	Chairman, Coordination Committee	Operation and maintenance Activities
1	676 Hirana West	Panadura	Development of Spring Field Play Ground, Hirana	Construction of a net fence and a drain around the ground	Divisional Secretariat	1500000	1470000	1470000	Work Completed	1441108.64	05/01/2021	6/21/2021	Hon. State Minister Jayanthatha Samaraweera	Pradeshiya Sabha - Panadura